

MISA STATUS REPORT

August 31, 2013.



The Auditorium portion of the project is currently anticipating substantial completion by September 17, 2014. This is somewhat behind the schedule anticipated when bidding took place. Actual work began ten days later than originally anticipated. Moreover, remediation delays have delayed the pile driving operation for 16 days. Turner has assured the Building Committee that it will identify opportunities to compress the schedule and minimize the impact of these delays.

Soil remediation was completed on August 21st. Pile driving started on August 23rd. The school's egress plan was completed on August 22nd and the Building Department gave verbal approval to occupy the affected spaces.

Approximately ten men are on site daily. Turner expects manpower to increase to 15-20 once the foundations start. About 1% of total construction funds have been expended.



Key work anticipated in the next 30 days includes:

1. Soil remediation in detention system and primary electrical duct bank areas
2. Administering worker safety procedures with all contractors.
3. Finalizing contract alternates.
4. Underpinning of the Science Wing.

