

**New Lebanon Building Committee (“NLBC”)
Report Covering the Period December 1, 2017 – February 28, 2018**

A. Project Status and Activities

- Construction is underway. The site construction fence has been installed along the perimeter. Gilbane’s office trailer has been installed. Tree cutting and removal, and ledge drilling and blasting are now complete at the site of the new school. Deliveries of fill material by dump truck are completed, and the pad for the footprint has now been fully prepared.
- Concrete foundations are currently being poured. Steel is being fabricated at contractors’ facilities off-site, to be delivered in April.
- Two partial payments of the State grant have been received by the Town, totaling \$8,214,311.

The NLBC’s meeting schedule, agenda and meeting minutes, eNewsletters and other documents can be found on the Greenwich Public Schools website www.greenwichschools.org and linked at <http://www.greenwichschools.org/NLSBC>

B. Financial (source: Munis report as of 3/21/2018)

Fiscal Year	Description	Revised Budget	Spent	Encumbered	Available
Approved Projects					
2014-2015	Feasibility Study	100,000	98,716		1,284
2015-2016	Design	2,850,000	2,191,275	658,723	2
2016-2017	Construction	34,359,000	921,763	29,636,986	3,800,251
		37,309,000	3,211,754	30,295,709	3,801,537

C. Other/Next Steps

- Should additional information be needed, please contact the Building Committee.

Respectfully submitted,

New Lebanon Building Committee

s/Stephen Walko, Chairman

