

**New Lebanon Building Committee ("NLBC")
Report Covering the Period March 1, 2018 – May 31, 2018**

A. Project Status and Activities

- Construction is proceeding on schedule. Concrete foundations are complete. The erection of structural steel is more than half complete. A ceremony for the completion of steel erection is planned for June 12.
- The pouring of concrete slabs for floors is expected to commence in early June.
- Underground utility connections are being constructed for sewer, storm water and clean water supply. The access road on the west side of the building from Richard Street is being graded.
- There is a security staff at the site at all moments when construction staff are not working. This ensures permanent, 24/7 security.

The NLBC's meeting schedule, agenda and meeting minutes, eNewsletters and other documents can be found on the Greenwich Public Schools website www.greenwichschools.org and linked at <http://www.greenwichschools.org/NLSBC>

B. Financial (source: Munis report as of 6/4/2018)

Fiscal Year	Description	Revised Budget	Spent	Encumbered	Available
Approved Projects					
2014-2015	Feasibility Study	100,000	98,716		1,284
2015-2016	Design	2,850,000	2,406,822	443,177	1
2016-2017	Construction	34,359,000	4,398,652	26,160,097	3,800,251
Total		37,309,000	6,904,190	26,603,274	3,801,536

- Two partial payments of the State grant have been received by the Town, totaling \$8,214,311. A third request for \$6,785,888 has been submitted to the State, which is expected to be processed and paid in July.

C. Other/Next Steps

- Should additional information be needed, please contact the Building Committee.

Respectfully submitted,

New Lebanon Building Committee

s/Stephen Walko, Chairman