

Greenwich High School
Music Instructional Space & Auditorium
Building Committee
Report for the quarter ending March 31, 2010
April 6, 2010

A. Activities

- a. Continued Design Development phase.
- b. Obtained Inland Wetlands & Watercourses Agency approval of project.
- c. Met with Fire Marshall to discuss site access.
- d. Met with neighbors to review project (April 1).
- e. Continued land use approval process before Planning & Zoning Commission to obtain Municipal Improvement certification and site plan approval.

B. Financial

	<u>Approved Pre- Construction Budget</u>	<u>Expended to Date</u>
Architecture	\$ 1,367,500	\$ 591,544
Construction Management	218,836	104,204
Other	361,425	42,580
Contingency	<u>182,239</u>	<u>0</u>
Total	\$ <u>2,130,000</u>	\$ <u>738,328</u>

C. Schedule & Next Steps

- a. Complete Design Development
- b. Work with land use agencies to obtain necessary approvals, including Planning & Zoning Board of Appeals, Architectural Review Committee and P&Z Commission

Respectfully submitted,

Greenwich High School MISA Building Committee
s/Joseph Ross, Chairman