

Greenwich High School  
Music Instructional Space & Auditorium Building Committee  
Report for the quarter ending December 31, 2010  
January 4, 2011

A. Activities

- a. Completed Design Development and initiated Construction Document phase.
- b. Received P&Z's Final Site Plan Approval.
- c. Performed additional foundation borings and site condition structural analysis.
- d. Extended Turner's Construction Manager agreement through April 2011.
- e. Adopted 2011 regular meeting schedule: 7:30 AM on the 1st & 3rd Tuesdays of each month in the Havemeyer Building.

B. Financial

	<u>Approved Pre- Construction Budget</u>	<u>Expended to Date</u>
Architecture	\$ 1,407,500	\$ 805,650
Construction Management	274,091	175,700
Other	387,547	82,364
Contingency	<u>60,862</u>	<u>0</u>
Total	\$ <u>2,130,000</u>	\$ <u>1,063,714</u>

C. Schedule & Next Steps

- a. Continue work on Construction Documents.

Respectfully submitted,

Greenwich High School MISA Building Committee  
s/Joseph Ross, Chairman