Minutes of the Building Committee GHS Music Instructional Space and Auditorium Project

Date:	July 19, 2016
Location:	Staff Development Room, Havemeyer Building
Attendees:	Committee Voting Members – Bob Brady, Leslie Cooper (left the meeting at 9:08), Leslie Moriarty (on the phone), Lauren Rabin (on the phone until 9:07), Joe Ross, Leslie Tarkington, Jackie Welsh (on the phone), Sandy Waters.
	Ex-Officio – Laura Erickson, Erf Porter, Craig Amundsen (RTM)
	Other – Tim Klepps from Turner and Ron Matten (left the meeting at 8:55) from BOE.

Joe convened the meeting at 7:30 am.

Individual motions were made by Leslie Tarkington and seconded by Bob Brady to approve the following Change Orders:

Contractor	CO#	PCO#	Purpose	Amount	Vote
Acme	A-76	536	Accessories for light track at Galleria B	\$629	8-0
Acme	A-77	527	Surface mounted light fixtures per RFI 896	\$1,674	8-0
Acme	A-78	178	Power to overflow sensor	\$777	8-0
Acme	A-79	470	Additional data from electronic music to data closet	\$6,000	8-0
AMEC	A-61	479	PT for corridor 130 excavation on 6/25	\$360	7-0-1 (Joe abstained)
AMEC	A-62	537	Repair sink hole due to existing pipe not properly repaired	\$3,248	7-0-1 Joe abstained)
CGM	A-110	538	Expansion joint detail at door 105 F per RFI 654.1	\$1,562	8-0
Kelly Bros.	A-18	532	Box in Box rooms threshold per RFI 887	\$1,040	8-0
Kelly Bros.	A-19	533	Stain for sound doors	\$140	8-0
Standard Dem.	A-10	534	Final contract settlement	\$5,000	8-0
United Steel	A-67	104	Additional moment connection per RFI 22	\$910	8-0
United Steel	A-68	227	Remove concrete debris for revised base plate per RFI 427	\$1,230	8-0
United Steel	A-69	284	Provide frames for relocated drains and PH line per RFI 280	\$2,262	8-0
United Steel	A-70	193	New angles and beam at east end of galleria B per RFI 471	\$8,110	8-0
United Steel	A-71	535	Revised channel to plate along RD line per RFI 471	\$3,300	8-0
United Steel	A-72	498	Install plate for curtain wall at RD between R2/R3 per RFI 822	\$4,571	8-0

Updates were received on the following topics:

- Band room flooring there is a question about delivery time, source, and color of the replacement product.
- Box in box light fixtures and PA speakers
- FFE -- Acoustic panels upfront payment
- AHU-1 HW supply leak Turner is still awaiting receipt of comments from manufacturer's engineer, received by Ferguson on June 14 but not shared.

MOTION: Bob moved, and Sandy seconded, to hold a previously-approved payment to Ferguson HVAC on the June requisition because of unresolved defective work on AHU-1 (based on CES field operation report of May 11, 2016).

VOTE 6-2 (Leslie Tarkington and Joe opposed)

MOTION APPROVED

Individual motions were made by Leslie Tarkington, and seconded by Bob Brady, to approve the Building Committee meeting minutes as follows:

Date	Vote
June 21, 2016	8-0
Special Meeting, July 8, 2016	7-0-1
	(Sandy abstained)
Special Meeting, July 6, 2016	7-0-1
	(Sandy abstained)

Further updates received:

- Outstanding RFIs
- Upcoming Change Orders need to be approved before mid-August meeting
- AHU-1 HW Supply Leak
- Phase 1 Status Summary
- Phase 2 Status there are ongoing issues with Ferguson not completing work and necessitating rescheduling of final inspections.
 - o Site Work
 - Structural steel
 - Exterior wall
 - \circ Roofing
 - MEP Ceiling rough
 - \circ Finishes
 - o Final Inspections
- Phase 3 Status
- Finishes
 - o Final Inspections
- AHU-2

MOTION:Leslie T. moved, and Bob seconded, adjournment of the meeting at 8:45 am.VOTE8-0MOTION APPROVED

The next meeting is scheduled for August 2 at 7:30 a.m. in the Staff Development Room at the Havemeyer Building.

Respectfully submitted,

Sandy Waters Clerk Joe Ross Chairman