

**TOWN of GREENWICH
Greenwich, CT**

Department of Public Works

Wednesday, November 23, 2016

From the Town of Greenwich Commissioner of Public Works Amy Siebert:

As noted in prior updates, additional soil confirmatory testing was conducted at the William St. site. This is routine testing for a project of this nature and the results are used to determine how much additional material will be removed. That analysis was completed and the Town's contractor was contacted to reengage in additional soil removal at the site.

Part of soil removal includes disposal site coordination. Projects can experience the need to use more than one disposal site, given that capacity may be limited at any given location. For this project, a second disposal site had to be reviewed and determined as acceptable. Upon completing that process, the contractor was then able to remobilize in accordance with their workload and the project schedule.

The town's contractor resumed work Tuesday 22 November, 2016. Material will be loaded out of the site on Monday 28 November 2016. Unfortunately the holiday has affected the contractor's ability to load out on Wednesday 23 November 2016.

As additional soil is being removed, this means that additional samples are taken. We expect results from this work the week of 28 November. Those results will in turn tell us if we are finally complete and can schedule bringing in material to fill the excavation. This iterative process is typical for these types of projects.

Air monitoring continues to be performed during excavation of soil at the site. No impacts from dust have been identified.

Once the contractor has completed their work, they are responsible for removing all fencing and related construction materials from the site.

The Town will be working on the site to make it as usable as possible in the spring, given the constraints that the site may be used for staging for the New Lebanon School project.

###